



# CITY OF BURTON

## CENTER ROAD PROJECT UPDATE



Issue 2

Mayor Paula Zelenko

July 2, 2018

### THE CENTER ROAD REHABILITATION PROJECT UPDATE!

*On June 11th, a project to mill and resurface Center Road from Lippincott Boulevard to Lapeer Road got underway. Although you might have noticed a few days of inactivity after the barrels were in place, the project is now in full swing! We will try to keep you informed as the project moves along. We appreciate your patience!*

*We hope you find our Updates useful and we hope you will share them with your friends, colleagues and customers. Each issue will include information on how to contact us with your comments, suggestions, and concerns. Please do!*

*To receive future email updates, please contact us at the address at the bottom of each Update.*

*Mayor Paula Zelenko*

#### Synopsis of work done

*Here is what has been done so far:*

- ✓ Milling (removing the existing asphalt) on NB lanes was completed Saturday June 23rd.
- ✓ The contractor finished crack repairs on NB (northbound) lanes.
- ✓ Curb and gutter placement was completed on Saturday.
- ✓ The contractor has stripped topsoil on the south portion of the project along NB side.
- ✓ The contractor is currently working on pavement repair areas, sidewalk preparation, and HMA (Hot Mix Asphalt) base course of driveways.
- ✓ In response to motorist input, we have adjusted the signal at Lippincott to try to reduce the backup in the northbound lanes, facilitate left turns and minimize cutting thru neighborhoods. Increased police patrol should also help eliminate cut thru!

#### What to expect next

*Here is what is planned and expected to be done in the coming week or so.*

- The contractor is scheduled to begin pouring sidewalk along NB lanes on Monday, July 2nd.
- They plan on continuing topsoil removal and placement along NB side.
- HMA Leveling course on NB Center Rd is scheduled for Thursday.
- Traffic shift to next stage, working on the SB (southbound) lanes, is tentatively scheduled for the following Monday, July 9<sup>th</sup>.

**The project is on track for completion as scheduled.**

*Of course, all work is dependent on weather!*

**Note: Center Road will remain open and driveway access to businesses will be maintained at all times during the project!**

#### Center Road History

- Paved, asphalt on gravel road 1955
- Asphalt resurfacing, 22' 1967
- Asphalt resurfacing, 22' 1968
- Widen to 5 Lanes, 62' 1971
- Ultrathin asphalt overlay 1997

**Your comments are welcome!** Contact Robert Slattery, Burton Public Works Director, at: 742-9230 extension 3101, or by email at [r.slattery@burtonmi.gov](mailto:r.slattery@burtonmi.gov).

Scan to visit  
City of Burton website

